

GRID ALTERNATIVES: Quality Control Checklist

SITE

Homeowner: _____
 Address: _____

Date: _____
 Supervisor: _____
 Signature: _____

COMMISSIONING

Ambient Temp (°F): _____
 Insolation (W/m2): _____

Actual Output (W): _____
 CEC-AC Rating from EPBB/FIWS (W) _____
 Expected Output* (W): _____

- Verified EPBB
- Checked system output exceeds expected output
- Walked homeowner through inverter operation

- Discussed next steps with homeowner
- Checked that site is clean
- Turned system off

ROOF TEAM ITEMS

RACKING

COMMENTS

- All roof attachments are tight
- Standoff screwed in tight to base
- Sealant applied to top of flashing
- All rail sections are grounded
- Excess rail is trimmed

MICRO INVERTERS (IF APPLICABLE)

COMMENTS

- All inverters are firmly secured
- All inverter connections are tight and secured away from roof
- All inverters are grounded
- End cap is securely fastened

MODULES

COMMENTS

- All module clamps are tight
- All module connections are tight
- All module grounding lugs are tight (if applicable)
- All WEEBs are oriented correctly (if applicable)
- All WEEB circular tabs completely under module frames (if applicable)
- All modules are grounded
- All module wiring is neatly secured away from roof
- No wires are pinched between modules and rails

JUNCTION BOX

COMMENTS

- Line 3 is capped and appropriately insulated (**MI ONLY**)
- Array lines 1 & 2 are terminated to load side of switch (**MI ONLY**)
- Utility lines 1 & 2 are terminated to line side of switch (**MI ONLY**)
- Positive wire is connected to positive module lead(s)
- Negative wire is connected to negative module lead(s)
- All connections in junction box pass tug test
- Junction box fittings are tight
- Junction box cover (and switch if needed) are secured

RACEWAYS

COMMENTS

- All conduit has been reamed
- All conduit fittings are tight
- All conduit is secured (3' from connector & every 10' for EMT)
- No kinks or cuts in conduit
- No more than 360° of bend between pulling points
- Outdoor fittings are used in wet and damp locations
- All conduit bodies are accessible
- All conduit bodies are closed
- Outdoor covers are used in wet and damp locations

MI = Micro-inverter. * Expected Output = CEC-AC Rating x Percentage from Field Verification Table

GRID ALTERNATIVES: Quality Control Checklist

GROUND TEAM ITEMS

RACEWAYS

COMMENTS

<input type="checkbox"/>	All conduit fittings are tight	_____
<input type="checkbox"/>	All conduit is secured (3' from fittings and every 10' for EMT)	_____
<input type="checkbox"/>	No kinks or cuts in conduit	_____
<input type="checkbox"/>	No more than 360° of bend between pulling points	_____
<input type="checkbox"/>	Outdoor fittings are used in wet and damp locations	_____
<input type="checkbox"/>	All conduit bodies are accessible	_____
<input type="checkbox"/>	All conduit bodies are closed	_____
<input type="checkbox"/>	Outdoor covers are used in wet and damp locations	_____
<input type="checkbox"/>	If conduit runs through exterior wall, holes have been caulked	_____

AC DISCONNECT

COMMENTS

<input type="checkbox"/>	Hot wires from utility terminated to line side (top)	_____
<input type="checkbox"/>	Hot wires from inverter terminated to load side (bottom)	_____
<input type="checkbox"/>	Neutral wire (if any) passes unbroken through disconnect	_____
<input type="checkbox"/>	Grounding wire (#8 or bigger) passes unbroken through disconnect	_____
<input type="checkbox"/>	Lock nuts and grounding bushings installed on both conduit fittings	_____
<input type="checkbox"/>	Set screws on grounding bushings are tight	_____
<input type="checkbox"/>	Disconnect is padlocked shut (if not integrated with inverter)	_____

Inverter

COMMENTS

<input type="checkbox"/>	Positive wire connects to + terminal	_____
<input type="checkbox"/>	Negative wire connects to – terminal	_____
<input type="checkbox"/>	Hot wire(s) (red and/or black) connect(s) to L1 and/or L2 terminals	_____
<input type="checkbox"/>	Neutral wire (if any) connects to AC neutral terminal	_____
<input type="checkbox"/>	Ground wires (green) connect to ground terminal (PE) and ground lug	_____
<input type="checkbox"/>	Lock nuts and grounding bushings installed on both conduit fittings	_____
<input type="checkbox"/>	Set screws on grounding bushings are tight	_____
<input type="checkbox"/>	Cover of inverter is secure with all screws and star washers	_____
<input type="checkbox"/>	Lock nuts and grounding bushings installed on both conduit fittings	_____

WIRING

COMMENTS

<input type="checkbox"/>	All connections pass the tug test	_____
<input type="checkbox"/>	All strands of wire are in terminations	_____
<input type="checkbox"/>	Wire is stripped so insulation is not in termination	_____
<input type="checkbox"/>	Exposed wire in termination is kept to a minimum	_____
<input type="checkbox"/>	Wire insulation is not scuffed or broken anywhere	_____

ELECTRICAL PANEL & LABELING

COMMENTS

<input type="checkbox"/>	Circuit breaker is securely snapped in	_____
<input type="checkbox"/>	Lock nuts and grounding bushings installed on both conduit fittings	_____
<input type="checkbox"/>	Set screws on grounding bushings are tight	_____
<input type="checkbox"/>	Site diagram label is secured near meter	_____
<input type="checkbox"/>	AC disconnect is labeled	_____
<input type="checkbox"/>	DC disconnect is labeled	_____
<input type="checkbox"/>	Electrical panel is labeled	_____

Commissioning

COMMENTS

<input type="checkbox"/>	Polarity is correct (i.e. V between positive wire and ground is positive)	_____
<input type="checkbox"/>	AC Voltage at inverter is close to 240V	_____
<input type="checkbox"/>	DC Voc is close to expected value	_____

**** NOTE: IF SYSTEM HAS NOT BEEN PROPERLY COMMISSIONED, INVERTER (OR DISCONNECTS) SHOULD BE LOCKED IN THE OFF POSITION.**

GRID ALTERNATIVES: Quality Control Checklist

Field Verification Output Table											
(W/m ²)	T=15	T=25	T=35	T=45	T=55	T=65	T=75	T=85	T=95	T=105	T=115
300	26%	26%	25%	24%	24%	23%	22%	22%	21%	20%	20%
325	28%	28%	27%	26%	26%	25%	24%	24%	23%	22%	22%
350	31%	30%	29%	28%	28%	27%	26%	25%	25%	24%	23%
375	33%	32%	31%	31%	30%	29%	28%	27%	27%	26%	25%
400	35%	34%	33%	33%	32%	31%	30%	29%	28%	27%	27%
425	37%	36%	36%	35%	34%	33%	32%	31%	30%	29%	28%
450	40%	39%	38%	37%	36%	35%	34%	33%	32%	31%	30%
475	42%	41%	40%	39%	38%	37%	36%	35%	34%	33%	32%
500	44%	43%	42%	41%	40%	39%	38%	37%	36%	34%	33%
525	46%	45%	44%	43%	42%	41%	40%	38%	37%	36%	35%
550	48%	47%	46%	45%	44%	43%	41%	40%	39%	38%	37%
575	51%	49%	48%	47%	46%	45%	43%	42%	41%	40%	38%
600	53%	51%	50%	49%	48%	46%	45%	44%	43%	41%	40%
625	55%	54%	52%	51%	50%	48%	47%	46%	44%	43%	42%
650	57%	56%	54%	53%	52%	50%	49%	47%	46%	45%	43%
675	59%	58%	56%	55%	54%	52%	51%	49%	48%	46%	45%
700	61%	60%	58%	57%	55%	54%	52%	51%	49%	48%	46%
725	63%	62%	60%	59%	57%	56%	54%	53%	51%	50%	48%
750	65%	64%	62%	61%	59%	58%	56%	54%	53%	51%	49%
775	68%	66%	64%	63%	61%	59%	58%	56%	54%	53%	51%
800	70%	68%	66%	65%	63%	61%	59%	58%	56%	54%	53%
825	72%	70%	68%	66%	65%	63%	61%	59%	58%	56%	54%
850	74%	72%	70%	68%	66%	65%	63%	61%	59%	57%	55%
875	76%	74%	72%	70%	68%	66%	65%	63%	61%	59%	57%
900	78%	76%	74%	72%	70%	68%	66%	64%	62%	60%	58%
925	79%	78%	76%	74%	72%	70%	68%	66%	64%	62%	60%
950	81%	79%	77%	75%	73%	71%	69%	67%	65%	63%	61%
975	83%	81%	79%	77%	75%	73%	71%	69%	67%	65%	63%
1000	85%	83%	81%	79%	77%	75%	73%	70%	68%	66%	64%
1025	90%	85%	83%	81%	78%	76%	74%	72%	70%	67%	65%
1050	90%	90%	84%	82%	80%	78%	76%	73%	71%	69%	66%
1075	90%	90%	86%	84%	82%	79%	77%	75%	72%	70%	68%
1100	90%	90%	90%	86%	83%	81%	79%	76%	74%	71%	69%
1125	90%	90%	90%	90%	85%	82%	80%	78%	75%	73%	70%
1150	90%	90%	90%	90%	86%	84%	81%	79%	76%	74%	71%
1175	90%	90%	90%	90%	90%	85%	83%	80%	78%	75%	73%
1200	90%	90%	90%	90%	90%	90%	84%	82%	79%	77%	74%

For systems that have only one string connected to a single inverter or for systems using micro-inverters, the following applies:

1. Record Temperature and Irradiance as discussed in CSI Handbook [note: to be added in accordance with "Guidelines"]
2. Examine Field Verification Output (FVO) table for the percentage shown given the measured temperature and irradiance.
 Always round temperature up to the next block. So, 47 degrees rounds up to 55 degrees on the chart.
3. Multiply the CEC-AC (from EPBB printout) times the FVO percentage to get estimated system output.
4. Compare estimated system output with actual output. If actual system output is higher, system is operating within expectations.
 If estimated output is higher, perform additional diagnostics and correct any issues as the system may not be performing properly.